



Date- commenced Sept. 12; completed Oct. 6, 1958.

Total depth- 300 ft.

Diameter- see note below

Am't. of pipe- 11 ft. of 12 3/4" cemented with 5 sacks cement

256'4" of 6 5/8"

Bottom 24 ft. perforated

Static head- 220 ft.

Formations:

0-4 brown shale

4- 10 sticky grey shale

10- 178 brown sandstone

178- 222 grey shale

222-300 grey sandstone (water 222-244)

300 very hard grey sandstone

Set pump at 240 ft.

Note- Much trouble was caused by crooked hole

10" hole was drilled to 250'

6 5/8" pipe was run and driven to 256'

From 240-300 sandstone is very soft.